

JTB/16/09

To: Shepway Joint Transportation Board

By: KCC Highways and Transportation

Date: 27th February 2017

Subject: Highway Works Programme 16/17

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2016/17

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2016/17

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Integrated Transport Schemes** – Appendix D1
- **Local Growth Fund** – Appendix D2
- **Casualty Reduction Measures** – Appendix D3

Developer Funded Works – Appendix E

PROW – see Appendix F

Traffic Systems – see Appendix G

Bridge Works – see Appendix H

Combined Member Grant – see Appendix I

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 41 81 81**

Toby Howe	Highway Manager (East)
Pauline Rockett	Shepway District Manager
Alan Casson	Road and Footway Asset Manager
Katie Moreton	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	PROW
Katie Moreton	Interim Structures Manager
Jamie Hare	Development Agreement Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
None			
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Sandgate Road	Folkestone	Various Sections (Footway reconstruction)	In Design and to be programmed in consultation with Shepway District Council. Provisionally expected to commence After April 2017.
Surface Treatments - Contact Officer Clive Lambourne			
Road Name	Parish	Extent and Description of Works	Current Status
Bossingham Road	Stelling Minnis	Surface Dressing Curtis Lane to The Paddock	Completed
Church Lane	New Romney	Micro Surfacing Wiles Avenue to end of cul de sac	Completed
Church Lane	Stelling Minnis	Micro Surfacing Lime Kilm Lane to end road	Completed
Coach Road	Swingfield	Micro Surfacing Whole Length	Completed

Ivy Church Road	Brenzett	Surface Dressing A2070 to Ashford Road	Completed
Military Road	Folkestone	Micro Surfacing Sandgate High Street to North Road	Completed
Ness Road	Lydd	Micro Surfacing Full extents	Completed
South Street	Lydd	Micro Surfacing Full extents	Completed
Station Road	New Romney	Micro Surfacing Bridge over Railway to 100m South of A259	Completed
Stuart Road	Folkestone	Micro Surfacing Full extents	Completed
Well Road/ Mayfield Road	Lyminge	Micro Surfacing Full extents	Completed

Appendix B – Drainage

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
Canterbury Road	Hawkinge	Pond Clearance and treatment of Japanese Knotweed	Works Completed
West street	New Romney	Renewal and upgrade to existing Drainage System	Works Completed
School Road	Acrise	Installation of new soakaway	Works Completed
Park View	Folkestone	Installation of new drainage system and resurfacing	Works Completed
Otterpool Lane	Lympne	Installation of new soakaway	Awaiting date for Bomb survey before works can be programmed
Aldington Lane	Lympne	Repair to drainage system	Works at design stage (Discussion with utilities)
A261 Hythe Road	Pedlinge	Drainage improvements and carriageway repairs	Works commenced, to be completed by Feb Half Term

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement this financial year. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
Military Road	Sandgate	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by March 2017
Morrison Road	Folkestone	Replacement of 3 no street lights Complete with LED Lanterns	Works Programmed for Completion by March 2017
Middelburg Square	Folkestone	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by March 2017
Lower Sandgate Road	Folkestone	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by March 2017
Canterbury Road	Folkestone	Replacement of 1 street light complete with LED Lantern	Works Programmed for Completion by March 2017
South Road	Hythe	Replacement of 2 no street lights complete with LED Lanterns	Works Programmed for Completion by March 2017
Millfields Road	Hythe	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by March 2017
Learoyd road	New Romney	Replacement of 2 no street light complete with LED Lantern	Completed
The Stade	Folkestone	Replacement of 1 no street light complete with LED Lantern	Works Programmed for Completion by March 2017
Rectory Lane	Saltwood	Replacement of 1 no street light complete with LED Lantern	Completed

Appendix D – Transportation and Safety Schemes

Appendix D1 – Integrated Transport Schemes

All other LTP funded non-casualty reduction schemes

Integrated Transport Schemes – Contact Officer Jamie Watson			
Location	Parish	Description of Works	Current Status

Appendix D2 – Local Growth Fund

Local Growth Funded Works (also Section 106 Agreement contribution)- Contact Officer Jamie Watson			
Scheme Name	Parish	Description of Works	Current Status
Folkestone Harbour to Hythe/Sandgate Phase 1	Folkestone and Sandgate	Cycle route - signs, lines, bollards and localised footway widening between Marine Walk, Folkestone and Princes Parade, Sandgate Esplanade, Sandgate	Designs complete. Handed over to contractor for delivery. Delivery is proposed for Mid Feb/March 2017.
Hythe to Dymchurch Phase 2	Hythe	Cycle route between West Parade, Hythe via St Leonard's Road, The Green recreation Ground Reachfields and A259 Dymchurch Road to Dymchurch Redoubt	Outline designs ongoing. For delivery 17/18 if funding available.
Folkestone Central cycle routes Phase 3	Folkestone	Cycle facility improvements along Earl's Avenue, under railway line to Cornwallis Avenue, along Cheriton Road to junction with Beachborough Road / Cherry Garden Avenue	Outline design. Part delivery of minor alterations in Feb/Mar 16/17 and further designs and works planned for 17/18

Appendix D3 – Casualty Reduction Measures

Identified to address a known history of personal injury crashes.
The sites below are from the 2015 crash cluster sites, the 2016 list is currently under investigation and the list below will be updated in future months when any new schemes are finalised:

Casualty Reduction Schemes – Contact Officer Andy Corcoran			
Location	Parish	Description of Works	Current Status
Lydd Road j/w B2075 Old Romney (Hammonds Corner)	Old Romney	Installation of temporary junction realignment and improvements to signs and lines (in lieu of a larger scheme next year if temporary measure prove successful)	Review in progress. Schemes engineer is awaiting crash data. We do not expect to receive the up-to-date crash reports until April. The current works are completed and no more planned at this time.
B2068 Stone Street	Various	Various small works as a result of route study findings – possibly include traffic islands at Six Mile	Works Completed
A2033 New Street junction with Dover Road	Folkestone Central	To clean and replace road signs at junction with Dover Road.	Works completed
A259 Dymnchurch, St Mary's Bay, New Romney	Various	Various small works to replace and refresh road markings.	Works Completed
A2034 Cheriton Gardens and Cheriton Road	Folkestone West	Small works to clean signs and install new keep left sign.	Designs complete. Handed over to contractor for delivery in February 2017.
A20 Cheriton Road jw Cherry Garden Ave	Folkestone West	Surveys and junction modelling in view of delivering a scheme in 2017/18 to mitigate crashes at this location if suitable option is achievable	Traffic survey is being undertaken in February 2017.
Alkham Valley Road jw A260 Canterbury Road	Folkestone **	Surveys and junction modelling in view of delivering a scheme in 2017/18 to mitigate crashes at this location if suitable option is achievable	Design in progress.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works) Contact Officer Dean Heynes			
Road Name	Parish	Description of Works	Current Status
Park Farm Rd/Alder Rd Ref: SH3024	Folkestone	New bus borders and bus clearways	Completed and on maintenance until April 2017
A259 Dymchurch Road Ref: SH3020	Hythe	Phase 1. Widening of road, including a right turn lane. Starting phase II, road widening and including construction of traffic islands and white lining	Final remedial measures planned for April 2017
A259 Seabrook, Olivia Court, Ref: 3040	Seabrook	New entrance and footway adjacent to new flats	Completed and on maintenance till May 2017
Park Farm Road Ref: SH3024	Folkestone	New entrance to be formed as part of the Foxwood School	Remedial list completed, programmed for June 2017.
Scanlon's Bridge junction with Dymchurch Road Ref: SH3015	Hythe	Re-alignment of Dymchurch road west bound, forming two right turn lanes into Scanlon's bridge rd., East bound Dymchurch rd changing to two lane turning for Scanlon's bridge. modification of traffic islands to incorporate new layout and alteration to signals timing	Final remedial measures planned for April 2017.
Horn St/Church Rd Ref: 3035	Cheriton	Widening of Horn St and formation of new entrance to development, change of priority at junction of Horn St and Church Rd, signals to Horn St Bridge and signalised crossing to Church Rd	Waiting on commissioning of traffic signals and final remedial measures prior to maintenance period.
Church Rd Ref:3041	Cheriton	Widening of Church Rd and formation of new entrance to development on Stadium site	Due for completion spring 2017

Appendix F – PROW

Public Rights of Way – Contact Manager-Andrew Hutchinson			
Path No	Parish	Description of Works	Current Status
HE79 (from Winek Farm to Whitehall Farm)	Elham	Surface repairs to byway	Works complete
HE76 (from Upper Park Gate Farm to end of road)	Elham	Surface repairs to byway	Works complete

Appendix G – Bridge Works

Bridge Works – Contact Officer Katie Moreton			
Road Name	Parish	Description of Works	Current Status
No Works Planned			

Appendix H – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix I – Combined Member Fund

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkins, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **1st February 2017**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Traffic and Safety Engineer for the Combined Member Grant Shepway District.

Susan Carey

Details of Scheme	Status
16-MHF-SH-1 Canterbury Road, Lyminge Village gateway and short section of footway resurfacing.	Works completed
16-MHF-SH2 A20 Barrow Hill o/s Humblebee Cottage Village gateway feature	Works completed

Frank McKenna

Details of Scheme	Status
14-MHF-SH-6 & 15-MHF-SH-6 Parkfield Road, Folkestone Removal of utility cabinet and creation of lay-by	Works are completed on site temporarily until UKPN can carry out the disconnection.
16-MHF-SH-6 Smallpox Hill, Folkestone. Proposed TRO and scheme design to close road to vehicular traffic.	Works completed

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Toby Howe / Pauline Rockett 03000 418181