

**o:** Shepway Joint Transportation Board

**By:** KCC Highways and Transportation

**Date:** 26<sup>th</sup> February 2018

**Subject:** Highway Works Programme 18/19

**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2018/19

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2018/19

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Integrated Transport Schemes** – Appendix D1
- **Local Growth Fund** – Appendix D2
- **Casualty Reduction Measures** – Appendix D3

**Developer Funded Works** – Appendix E

**PROW** – see Appendix F

**Bridge Works** – see Appendix G

**Traffic Systems** – see Appendix H

**Combined Member Grant** – see Appendix I

## Conclusion

1. This report is for Members information.

## Contact Officers:

The following contact officers can be contacted on **03000 41 81 81**

Toby Howe	Highway Manager (East)
Pauline Rockett	Shepway District Manager
Alan Casson	Road and Footway Asset Manager
Katie Moreton	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	PROW
Katie Moreton	Interim Structures Manager
Jamie Hare	Development Agreement Manager
Nikola Floodgate	Schemes Planning & Delivery Manager

## Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Machine Resurfacing – Contact Officer Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Radnor Park Rd	Folkestone	150m length, between St Johns Church Road to Park Farm Road	Programmed 21 <sup>st</sup> May 2018
A259 Seabrook Road	Hythe	Cliff Road to Twiss Road	Programmed 22 <sup>nd</sup> May 2018
A259 East Street	Hythe	Roundabout at East Street through to Twiss Road	Programmed 6 <sup>th</sup> June 2018
A259 Lydd Road	New Romney	East of Romney Road outside Cobb House Farm	Programmed 8 <sup>th</sup> June 2018
B2068 Stone Street / Hempton Hill	Stanford	Pilgrims Way for 300m towards Canterbury/Farthing Common	Programmed 12 <sup>th</sup> June 2018
<b>Footway Improvement - Contact Officer Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Sandgate Road (Phase 1)	Folkestone	Footway on north side only. From the junction with Cheriton Place to its junction with Bouverie Place. <b>(Footway Reconstruction)</b>	Completed
Sandgate Road (Phase 2)	Folkestone	Footway on north side only. From the junction with Manor Road to its junction with Cheriton Place. <b>(Footway Reconstruction)</b>	Works Commenced and On-going

# JTB/17/06

Bournemouth Road	Folkestone	Entire length (Footway Protection)	Programmed for February 2018
Castle Hill Avenue	Folkestone	Entire length from the junction with Shorncliffe Road to its junction with Bouverie Rd West inclusive central footway (Footway Protection)	Programmed for February 2018

## Surface Treatments - *Contact Officer Jonathan Dean*

### Micro Surfacing

Road Name	Parish	Extent And Description Of Works	Current Status
Holloway Lane / Little Everden Road	Swingfield	From The Street To Junction With Chalksole Green Lane	Completed
Firs Close	Cheriton	Full Length	Completed
Fairway Avenue	Cheriton	Full Length	Completed
Arpinge Lane	Arpinge	Teddars Leas Road To Crete Road West	Completed
B2075 Station Road	Lydd	Kitewell Lane To Peak Industrial Park (Bridge Deck)	Completed
B2063 Military Road/Risborough Lane	Sandgate Folkestone	Oxenden Road To Shornecliffe Road	Completed
Reece Lane	Acrise Elham	A260 Canterbury Road To Ladwood	Completed
Whiteways Scott's Lane	Stowting	Stowting Court Road To Mill Lane	Completed

## Surface Treatments - *Contact Officer Jonathan Dean*

### Surface Dressing

Road Name	Parish	Extent And Description Of Works	Current Status
-----------	--------	------------------------------------	----------------

# JTB/17/06

Grove Lane	Brenzett/Brookland	Junction Of Bowdell Lane And Brack Lane	Completed
Beckett Road	Brookland	A259 Rye Road To Harvey Road	Completed
Beacon Lane	Ivychurch	Hook Wall to Clubbs Lane	Completed
Dean Bottom	Elmsted	Glory Lane To the lane leading to Great Holt Farm	Completed
Broad Street	Lyminge	Speed Terminals at Green banks To Sandling Road	Completed
Brack Lane	Brookland	Kennards Lane Through To Snargate Lane	Completed
A261 Hythe Road	Lympne Saltwood	From the A20 junction to Ashford Lodge.	Completed
A20 Ashford Road	Saltwood Postling	Sandling Road To Stanford Intersection (Missing Bridge Deck)	Completed

## **Appendix B – Drainage Repairs & Improvements**

<b>Drainage Repairs &amp; Improvements - <i>Contact Officer Katie Moreton</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Palmbeach Avenue	Hythe	Installation of new drainage system	Works Completed
Stowting Hill	Stowting	Installation of kerbing and minor resurfacing works	Works Completed
Church Hill	Hawkinge	Investigation into improvements to the drainage system	Works delayed due to lack of response from Land owners. Scheme will be moved to new financial year and further updates supplied at next JTB.
Bunkers Hill	Elham	Installation of new drainage system	Works Completed

## **Appendix C – Street Lighting**

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Status</b>
Morrison Road	Folkestone	Replacement of 3 no street lights Complete with LED Lanterns	Works Programmed for Completion by June 2018
Joyes Road	Folkestone	Replacement of 11 no street light	Completed
Main Road, Sellindge	North Downs West	Replacement of 56 no street light.	Works Programmed for Completion by June 2018 for the remaining 6
South Road	Hythe	Replacement of 1 no street lights complete with LED Lanterns	Works Programmed for Completion by June 2018

## **Appendix D – Transportation and Safety Schemes**

### ***Appendix D1 – Integrated Transport Schemes***

All other LTP funded non-casualty reduction schemes

<b>Integrated Transport Schemes – <i>Contact Officer Richard Heaps</i></b>			
<b>Location</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Sandgate Road	Folkestone	Provision of new zebra crossing	Design complete for construction in March 2018

### **Appendix D2 – Local Growth Fund**

<b>Local Growth Funded Works (also Section 106 Agreement contribution)- <i>Contact Officer Richard Heaps</i></b>
--

Scheme Name	Parish	Description of Works	Current Status
Shepway Cycle Route – Phase 1 (Folkestone Harbour to Hythe/Sandgate)	Folkestone and Sandgate	Cycle route	Works complete
Shepway Cycle Route – Phase 2 (Sandgate Esplanade)	Sandgate	Provision of a new zebra crossing	Works complete
Shepway Cycle Route – Phase 3 (The Green)	Hythe	Cycle route	Design complete – awaiting outcome of land ownership negotiations
Shepway Cycle Route – Phase 4 (Reachfields to Nichols Quarry)	Hythe	Cycle route	Design complete, requires consultation. Awaiting funding.
Harvey Grammar School to Seafront	Folkestone	Cycle facility improvements along Earl's Avenue, under railway line to Cornwallis Avenue, along Cheriton Road to junction with Beachborough Road / Cherry Garden Avenue	Handed over for delivery. Works programmed for mid-February 2018.
Rolfe Lane	New Romney	Upgrade of pedestrian links between the school and new housing development on Cockreed Lane	Outline design for delivery in 2018
Church Road	Cheriton	New dropped kerb pedestrian crossing and junction re-alignment outside school	Detailed design

## **Appendix D3 – Casualty Reduction Measures**

Identified to address a known history of personal injury crashes. The sites below are from the 2016 crash cluster sites.

<b>Casualty Reduction Schemes – <i>Contact Officer Richard Heaps</i></b>			
Location	Parish	Description of Works	Current Status
Lydd Road j/w B2075 Old Romney (Hammonds Corner)	Old Romney	Potential CRM scheme to change existing T junction to either a roundabout or traffic control. Funding secured to develop concept modelling and cost estimates only currently. Expected to be delivered in 2019/20.	Commission for detailed modelling and options report
A259 Rampart Road j/w Stade Street	Hythe	Renew road markings and install 2 new junction warning signs	Outline design
B2011 Dover Hill	Folkestone	Reduction in speed limit to 50mph	Detail design, Traffic Regulation Order advertised

			on 2 <sup>nd</sup> February 2018
A20 Cheriton Road jw Cherry Garden Ave	Folkestone West	Surveys and junction modelling in view of delivering a scheme in 2017/18 to mitigate crashes at this location if suitable option is achievable	Survey work ongoing
Alkham Valley Road jw A260 Canterbury Road	Folkestone	Surveys and junction modelling in view of delivering a scheme in 2017/18 to mitigate crashes at this location if suitable option is achievable	Detail design ongoing. Scheme in consultation with Highways England due to possible impact on A20. Alternative options being investigated
A259 Cheriton Road	Folkestone	Upgrade existing zebra crossing equipment	Outline design

## **Appendix E – Developer Funded Works**

<b><i>Developer Funded Works (Section 278 Works) Contact Officer Dean Heynes</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A259 Seabrook, Olivia Court, Ref: 3040	Seabrook	New entrance and footway adjacent to new flats	Meeting to agree remedial measures for end of February
Horn St/Church Rd Ref: 3035	Cheriton	Widening of Horn St and formation of new entrance to development, change of priority at junction of Horn St and Church Rd, signals to Horn St Bridge and signalised crossing to Church Rd	Operational and going into maintenance. Signs put out, remedials agreed – awaiting on date.
Shorncliffe Rd	Folkestone	Formation of two new entrances and resurfacing of footpath	On maintenance until November 2018
Military Rd	Folkestone	Formation of new entrances into development site	Completed end of November Waiting for developer to finish internal road
Church Rd Ref:3041	Cheriton	Widening of Church Rd and formation of new entrance to development on Stadium site	Complete on maintenance until September 2018



Lympne/Hythe. Ref: SH3051	West Hythe	Traffic calming works in West Hythe and Lympne, including raised tables and speed cushions	Complete, Remedial measures to address, waiting on contractor for dates
------------------------------	------------	--	---

## Appendix F – PROW

<b>Public Rights of Way – Contact Manager- David Fleck</b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
HE371 – Footpath to Westenhanger Station	Stanford	Surface repair work and steps	Out for specification

## Appendix G – Bridge Works

<b>Bridge Works – Contact Officer Katie Moreton</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
High Knocke Estate / A259	Shepway	Reconstruction of existing culvert supporting High Knocke Estate Road. Lane closure on High Knocke Estate Road and A259 under traffic light control.	Completed 22 December 2017.
C190 St Mary's in the Marsh	Shepway	Star Inn No.2373 bridge strengthening. Road closure from 12 March 2018 for up to 6 weeks.	Construction phase due to commence from 12 March 2018.

## Appendix H - Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - Contact Officer: Toby Butler</b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
A259 Seabrook Road near Horn Street, Sandgate	Refurbishment of signal controlled crossing	Rescheduled for February 2018 for 3 weeks

## **Appendix I – Combined Member Grant**

### **Combined Member Grant programme update for the Shepway District.**

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkins, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **31 January 2018**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic/ non-motorised user surveys funded by Members.

For more information on the schemes listed below, please contact the District Manager Pauline Rockett or the Schemes Planning and Delivery Project Manager, Richard Heaps.

---

**THERE ARE NO CURRENT COMBINED MEMBER GRANT HIGHWAY SCHEMES**

---

## **1.1 Legal Implications**

1.1.1 Not applicable.

## **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

## **1.3 Risk Assessment**

1.3.1 Not applicable.

---

Contacts: Toby Howe / Pauline Rockett 03000 418181