To: Folkestone & Hythe Joint Transportation Board

By: KCC Highways, Transportation & Waste

Date: 11th July 2022

Subject: Highways Forward Works Programme: 2021/22 and 2022/23

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website: https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting - see Appendix C

Transportation and Safety Schemes – see Appendix D

- Casualty Reduction Measures
- Externally funded schemes

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems - see Appendix G

Combined Members Grant - Member Highway Fund - see Appendix H

Public Rights of Way - see Appendix I

Street Works - see Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on 03000 418181

Pauline Harmer Highway Manager East Kent

James Bowen Folkestone & Hythe District Manager

Alan Casson Strategic Asset Manager Earl Bourner Drainage Asset Manager

Helen Rowe Structures Operations Team Leader

Sue Kinsella Street Light Asset Manager

Toby Butler Traffic & Network Solutions Asset Manager

Jamie Hare Development Agreements Manager Nikola Floodgate Schemes Programme Manager

Graham Rusling Public Rights of Way & Access Manager Alison Hews Street Works Compliance Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell						
Road Name	Parish/Town	Extent of Works	Current Status			
A2034 Cheriton Gardens	Folkestone	From Midleburg Square to Castle Hill Roundabout	Completed			
A259 Churchill Ave	Folkestone	From M20 Roundabout to Sainsburys Roundabout	Programmed 28 th July 2022			
A259 Hythe Road	Dymchurch	75m either side of junction to Burmarsh Road	Completed			
B2080 Rhee Wall	Snargate	Retexturing From Cuckolds Lane to Arrowhead Lane	Completed			
A259 Rhee Wall /Lydd Rd	Old Romney	Between Brenzett and the Lydd turn of	Programmed 30 th August 2022			
A259 Hythe Road	Dymchurch	Retexturing Junction with Marine Road	Programmed 19 th September 2022			
Horn Street	Hythe Junction with A259 to Spring Lane		Programmed 7 th October to 29 th October 2022			
Barrack Hill	Hythe	From A261 London Road to Junction with North Road	Completed			
Hill Road	Folkestone	from Dover Road to Tyson Road	Completed			
Road Asset Preserva	ation Schemes - Contac	t Officer: Jonathan Dean				
Micro Surfacing						
Road Name	Parish/Town	Extent of Works	Current Status			
WEAR BAY ROAD	Folkestone	From Hill Road to Wear Bay Crescent	Completed			
CANTERBURY ROAD	Hawkinge	From Coombe Way to Campbell Road	Completed			
AERODROME ROAD	Hawkinge	Spitfire Way to Spitfire Way (Inc Canterbury Road)	Completed			
SPITFIRE WAY	Hawkinge	From Aerodrome Road to Swann Way	Completed			
Surface Dressing						
Road Name	Parish/Town	Extent of Works	Current Status			

ORGASWICK FARM ROAD	Hythe	Whole Road	Programmed in July 2022
EASTBRIDGE ROAD	Dymchurch / Burmarsh	From Marshalls Bridge to Sherlocks Bridge	Programmed in July 2022
CHITTENDEN LANE	New Romney	Whole Road	Programmed in July 2022
WEY STREET	New Romney	Whole Road	Programmed in July 2022
STOWTING HILL	Stowting	Bradbourne Lane to Stowting Court Road	Programmed in July 2022
Retread (recycling an	d re-laying the existing su	rface material before applying	a surface treatment)
Road Name	Parish/Town	Extent of Works	Current Status
MELON LANE	lvychurch	Whole Road	Completed
PICKNEY BUSH LANE	Newchurch	Whole Road	Completed
IVYCHURCH ROAD	lvychurch	Middle Section between MA and SD	Completed
TVTCTTCTTCTTCTT	ivychurch	aliu 3D	
	·	vation Schemes - Contact Off	ficer: Neil Tree
	·		ficer: Neil Tree Current Status

Appendix B - Drainage

Drainage Repairs & Improvements - Contact Officer Earl Bourner				
Road Name	Parish	Description of Works	Current Status	
Selsted Bends	Swingfield	Looking at installing a deep bore to the old soakaway	Under investigation	
Stockham Lane	Swingfield	Additional pipe to link drainage system in field to the bank of soakaways at junction with Swanton Lane to reduce the flooding in this area.	Works Completed May 2022	
Tanners Hill	Hythe	Investigation works to repair damaged pipework.	Works Programmed June 2022	
Horn Street	Hythe	Install filter drain outside the old trout farm to stop the flooding to the footway	Under investigation	
Harden Lane	Lydd	Investigation of defects identified during cleansing.	With engineer for further investigation	
Beachborough	Newington	Replace collapsed Aco channels with Aco road drains.	Works Programmed June 2022	

Appendix C - Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella				
Road Name	Location	Description of Works	Status	
East Cliff Path	Folkestone	Replacement of 1 no streetlight	Completed	
Broadlands Avenue	New Romney	Replacement of 3 no streetlight	Completed	
Beech Close	Folkestone	Replacement of 1 no streetlight	Completed	
Hillside Street	Hythe	Columns awaiting painting	Works Programmed for completion by end of September 2022	
Dental Street	Hythe	Columns awaiting painting	Works Programmed for completion by end of September 2022	
Church Road	Hythe	Columns awaiting painting	Works Programmed for completion by end of September 2022	
Bartholomew road	Hythe	Columns awaiting painting	Works Programmed for completion by end of September 2022	
Ainsdale Close	Folkestone	Replacement of 1 no streetlight	Completed	
Armada Close	Folkestone	Replacement of 1 no streetlight	Completed	
Castle Road	Hythe	Replacement of 2 no streetlight	Completed	
Cheriton Road	Folkestone	Replacement of 1 no streetlight	Works Programmed for completion by end of September 2022	
Cromwell Park Place	Cheriton	Replacement of 1 no streetlight	Completed	
Lynwood	Folkestone	Replacement of 2 no streetlight	Completed	
Mountfield Road	New Romney	Replacement of 1 no streetlight	Completed	
Shorncliffe Road	Folkestone	Replacement of 1 no streetlight	Works Programmed for completion by end of September 2022	
Studfall Close	Hythe	Replacement of 1 no streetlight	Completed	
Turnpike Hill	Hythe	Replacement of 3 no streetlight	Completed	

Windmill Street	Hythe	Replacement of 1 no streetlight	Completed
Lade Fort Crescent	New Romney	Replacement of 1 no streetlight	Completed

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Folkestone & Hythe, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as 24th June 2022.

Appendix D1 - Integrated Transport Schemes

All other LTP funded non-casualty reduction schemes

Integrated Transport Schemes				
Location	Parish	Description of Works	Current Status	
Risborough Lane, Folkestone	-	Installation of Zebra Crossing	Start date 15 th August 2022 (Contact Louise Winch, KCC if you require further details)	

Appendix D2 - Active Travel funded Projects

Active Travel funder Contact Officer Jam			
Scheme Name	Parish	Description of Works	Current Status
Cinque Ports Cycle Route Phase 3 – Hythe Promenade through 'The Green' to Reachfields.	Hythe Town Council	Installation of a shared use pedestrian/cycle path across 'The Green' in Hythe and signing and lining	Design complete however the Green is not highway land and Hythe TC does not support the proposed cycle route across the Green but the Sustrans route. Scheme proposal is now not to progress. KCC will be in discussion with Sustrans regarding the alternative route
Cinque Ports Cycle Route Phase 5 – Nickoll's Road to Dymchurch Redoubt.	Hythe Town Council	Installation of a shared use pedestrian/cycle route path on the A259 Dymchurch Rd from junction with Nickoll's Road to Dymchurch Redoubt.	Phase 5 is now split into phase 5 A and phase 5 B as land near the redoubt is needed from MOD. Phase 5 A is completed which takes the shared surface to a point nearly opposite The Outlook property. Cyclist will then have to continue on the road and pedestrians will be

	able to cross the road to the
	existing footway on the other
	side. Phase 5 B land issues with
	the MOD has been resolved
	pending legal agreements to be
	signed in the next month.
	Construction will not start until
	October 2022 due to roadworks
	restrictions.

Appendix D3 - Casualty Reduction Measures

Identified to address a known history of personal injury crashes. The sites below are crash cluster sites.

Casualty Reduction Schemes					
Location	Parish	Description of Works	Current Status		
Lydd Road j/w B2075 Old Romney (Hammonds Corner)	Old Romney	Road safety improvement scheme. Installation of a roundabout.	Surveys and junction modelling complete. Detailed design for the installation of a roundabout in progress. No funding for construction at present.		
B 2011 Dover Hill.	Folkestone	Replacement of road markings at the top of the hill where the uphill climbing lane ends.	Design complete. Works to be programmed.		
B2068 Stone	Lyminge,				
Street from near	Monks				
Woodland Road	Horton,	Rationalisation of warning	Design complete. Works to be		
junction to near	Postling	signs.	programmed.		
Blind House Lane	and				
junction.	Stowting.				

Appendix D4 - KCC - Lane Rental Funded Schemes

Integrated Transport Schemes				
Location	Parish	Description of Works	Current Status	

Appendix E - Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Dean Heynes				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status
Stone St Old Stone Gate Farm	Ref: 3285	Stelling Minnis	Widening of carriageway and formation of right turn lane for new development	Works Complete, In maintenance period. Remedial works agreed, waiting for timetable Ongoing
Sellindge A20 Phase I	Ref:3066	Sellindge	Road narrowing, site entrance to new Section 38, zebra crossing, new cycleway/footway and speed reduction to 30mph	Complete, maintenance period till March 2022 Final Inspection End of June
Sellindge A20 Phase II	Ref:3064	Sellindge	Road narrowing, site entrance to new Section 38, zebra crossing by school, new cycleway/footway and speed reduction to 30mph	Complete, maintenance period till March 2022
Cheriton High Street	Ref: 3052	Cheriton	Tesco/Horn Street, traffic lights, slip lane to Horn Street and surfacing of carriageway	Complete, in Maintenance period Till June 2022
Cheriton High Street/Cheriton Approach	Ref: 3053	Cheriton	New traffic lights and re alignment of junction forming a right-hand lane into Cheriton	Complete in maintenance period Developer looking into signals, to close off or push button control. Still waiting for response from developer after KCC signals estimate for works

				Till June 2022
Jointon Road, Folkestone	SH3344	Folkestone	Entrance to new housing development	In Maintenance Period June 23
Folkestone Sea Front Development	SH3328	Folkestone	Re-alignment of carriageway and foot way for new development.	On site works commenced May 2020. Ongoing
A259 Former Sands Motel site	SH3060	St Marys Bay	Upgrade of ped crossing, widening of carriageway, resurface and right turn lane added Upgrade of ped Start data Final inst	
Royal Military Ave	SH3067	Cheriton	Modification of entrance to new development	In Maintenance
Cockreed Lane	SH3070	New Romney	Resurfacing to whole road, linking two residential developments	Complete, waiting for speed reduction to be implemented
The Nursey, West Road	SH3071	Cheriton	New entrance to residential development	Under technical review
Martello Lakes, Phase 3, Dymchurch Road roundabout	SH3072	Hythe	Minor works and entrance prior to new roundabout May 23	
Cornwallis Avenue	SH3073	Folkestone	New entrance to residential development	Under construction
French House, Aldington Road	SH3074	Lympne	Widening of carriageway to accommodate right turn lane into new development, including new bell mouth	Under technical review

Appendix F - Bridge Works

Bridge Works – Contact Officer Helen Rowe						
Road Name	Parish	Description of Works	Current Status			
Derville Road	Lydd	Derville bridge (2581) - bridge strengthening	In design. Planned for 2022/23			
Wenhams Lane	Old Romney	Yoakes (709) - bridge refurbishment	In preparation for implementation. Planned for 2022/23			
Hook Wall	Brookland	Woolpack bridge (667) - bridge reconstruction	In design. Planned for 2022/23			
Green Lane	Hythe	Green Lane Culvert (3413) - culvert lining	In design. Planned 2022/23			

Appendix G - Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler						
Location	Description of Works	Current Status				
A260 Hill Road near Canterbury Road, Folkestone (14-0203)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Programmed August 2022				
A259 Scanlons Bridge Road / A261 London Road, Hythe (14-0623)	Upgrade of existing junction to add pedestrian crossing facilities	Programmed September 2022				

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Folkestone & Hythe District.

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkins, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of 27 June 2022.

The details given below are for highway projects only. This report does not detail

- · Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Traffic and Safety Engineer for the Combined Member Grant Shepway District.

Details of Scheme	Status
Member – Rory Love	
2122-CMG-FH-001 Tanner's Hill, Saltwood	Scheme constructed October
Extension of the 30mph speed limit terminal on Tanner's Hill back to junction with Saltwood cricket club.	2021. Now complete.
Member - Tony Hills	
2122-CMG-FH-002 Cockreed Lane & Ashford Road, New Romney	Works completed March 2022.
Installation of a 30mph speed limit on Cockreed Lane and an extension the existing 30mph speed limit on Ashford Road, New Romney.	

Appendix I - Public Rights of Way

Public Rights of Way – Contact Officer – Matthew Fox						
Path No	Parish	Description of Works	Current Status			
HE282 –	Lyminge	Fill in ruts and new type one	Works complete			
Tolsford Hill		surface				
HM142 – Off	St Mary in the	New Tarmac Overlay	Works complete			
of	Marsh					
Dymchurch						
Road						
HF24 – Off of	Folkestone	New Type 1 Path	Works complete			
Enbrook						
Road						

Appendix I - Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Folkstone & Hythe District that require road closures with a duration of 5+ days.

For information on all In-progress and proposed works please visit: https://one.network/

Г	T	T			T	T
Road/Street	Area	Promoter	Proposed start date	Proposed end date	Description of work	Traffic management type
GIBRALTAR LANE	HAWKINGE	AFFINITY WATER - SOUTH EAST	05/09/2022	16/09/2022	Mains Diversionary Works (Routine)	Road closure
BROADMEAD ROAD	FOLKESTONE	SOUTHERN WATER	08/08/2022	19/08/2022	Dig down and repair collapsed sewer in carriae way.	Road closure
NAILDOWN ROAD	НҮТНЕ	AFFINITY WATER - SOUTH EAST	12/09/2022	23/09/2022	Lay New Water Service Pipe(s)	Road closure
EXTED HILL		ВТ	03/08/2022	19/08/2022	Lay new duct and build new chambers	Road closure
PADDLESWORTH LANE	HAWKINGE	GAS TRANSPORTATION CO LTD	08/08/2022	26/08/2022	New Connection	Road closure
SISKIN CLOSE	HAWKINGE	GAS TRANSPORTATION CO LTD	08/08/2022	26/08/2022	New Connection	Road closure
LYDD ROAD		KENT COUNTY COUNCIL	30/08/2022	01/10/2022	KCC RaFAT Carriageway Resurfacing	Road closure
RHEE WALL		KENT COUNTY COUNCIL	30/08/2022	01/10/2022	KCC RaFAT Carriageway Resurfacing	Road closure
SANDLING ROAD	SANDLING	SOUTHERN GAS NETWORKS PLC	24/07/2024	30/08/2024	Gas main replacement works	Road closure

CHURCHILL AVENUE	KENT COUNTY COUNCIL	28/07/2022	04/08/2022	RCC RaFAT Carriageway Resurfacing new electricity supply for a customer: Excavate road crossing for new service connection, lay ducts, pull	Road closure
STANFORD INTERSECTION	COUNCIL NATIONAL HIGHWAYS	22/08/2022 25/07/2022	27/08/2022 01/08/2022	crossing, Expansion Joint repairs.	Road closure Road closure
WALNER LANE RISBOROUGH	BT KENT COUNTY	11/07/2022	15/07/2022	Lay duct in carriageway and verge to customer property Install zebra	Road closure
PLEYDELL GARDENS PRINCES PARADE	KENT COUNTY COUNCIL KENT COUNTY COUNCIL	04/07/2022	08/07/2022	charging points, Install 4m of duct in CW, Install 1m of Duct in FW. Excavation for electrical work associated with installation on electric vehicle charging points, Install 15m poly duct in Carriageway, Install 2m poly duct in Footway	Road closure
				Excavation for electrical work associated with installation on electric vehicle	

				Connections Projects: Installation of a new electricity supply for a customer: Excavate road crossing for new service	
				_	
				connection, lay	
	UK POWER			ducts, pull	
BROOMFIELD	NETWORKS			cables, joint	
ROAD	SOUTH EASTERN	18/08/2022	30/08/2022	and reinstate.	Road closure

- 1.1 Legal Implications
- 1.1.1 Not applicable.
- **1.2** Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable.

Contacts: Pauline Harmer / James Bowen 03000 418181