

Princes Parade Ecology Programme (Revision A)

ID	Task Name	Duration	Start	Finish	2021																	2022
					Dec	2021 Qtr 1, 2021 Jan	Feb	Mar	Qtr 2, 2021 Apr	May	Jun	Qtr 3, 2021 Jul	Aug	Sep	Qtr 4, 2021 Oct	Nov	Dec	2022 Qtr 1, 2022 Jan				
1	Ecology, including discharging ecological planning conditions	230 days	Mon 01/02/21	Fri 17/12/21																		
2	Update ecological constraints walkover by Lloyd Bore ecologist.	1 wk	Mon 01/02/21	Fri 05/02/21		01/02	05/02															
3	Cessation of grass mowing within reptile receptor areas.	1 wk	Mon 01/02/21	Fri 05/02/21		01/02	05/02															
4	Vegetation clearance and reduction north of Royal Military Canal, to enhance areas for reptiles, under ECoW watching brief and guidance	3 wks	Mon 01/03/21	Fri 19/03/21			01/03	19/03														
5	Enhancement of reptile receptor areas (grass seeding and fencing off seeded areas).	3 wks	Mon 22/03/21	Fri 09/04/21			22/03	09/04														
6	Ongoing, intensive aftercare of reptile receptor areas by Council / contractor (and monitoring by ECoW).	17 wks	Mon 12/04/21	Fri 06/08/21				12/04	06/08													
7	Site investigation works with ecological watching brief by Lloyd Bore Ecological Clerk of Works (ECoW).	4 wks	Mon 29/03/21	Fri 23/04/21			29/03	23/04														
8	Update badger survey to inform Natural England licence application and discharge of Planning Condition 17.	18 wks	Mon 01/03/21	Fri 02/07/21			01/03	02/07														
9	Production and submission of documents to address Conditions 15, 16, 17	4 wks	Mon 26/04/21	Fri 21/05/21				26/04	21/05													
10	Timeframe for discharge of Conditions 15, 16, 17 (8 week discharge period assumed)	8 wks	Mon 24/05/21	Fri 16/07/21					24/05	16/07												
11	Submission of badger licence application to Natural England (if required based on results of 2020 update sett survey).	1 wk	Mon 19/07/21	Fri 23/07/21								19/07	23/07									
12	Installation of reptile exclusion fence along development site boundaries under ECoW watching brief.	3 wks	Mon 19/07/21	Fri 06/08/21								19/07	06/08									
13	Reptile translocation by ECoW (has to occur within the period late March to early October)	8 wks	Mon 09/08/21	Fri 01/10/21								09/08	01/10									
14	Destructive search of cleared reptile trapping areas, under ECoW watching brief (outside of badger sett buffer zones).	1 wk	Mon 04/10/21	Fri 08/10/21									04/10	08/10								
15	Target timing for grant of badger mitigation licence by Natural England (if required based on results of 2020 update sett survey).	8 wks	Mon 26/07/21	Fri 17/09/21								26/07	17/09									
16	Creation of compensatory badger sett on site (if required based on results of 2020 update sett survey).	2 wks	Mon 20/09/21	Fri 01/10/21									20/09	01/10								
17	Badger sett closure works (if required based on results of 2020 update sett survey) (has to occur within the period July to end November)	8 wks	Mon 04/10/21	Fri 26/11/21										04/10	26/11							
18	Final site clearance of any remaining low ecological constraint areas, under guidance / watching brief from ECoW.	3 wks	Mon 29/11/21	Fri 17/12/21												29/11	17/12					